

Safety Checklist

False Car Install Date ____/____/____

Rated Load _____ lbs

Safety Adjusted to Rail Size ☐

Safety Tested ☐

Today's Date ____/____/____

The following checks must be performed daily.

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	
☐	☐	☐	☐	☐	☐	☐	Move Car In Down Direction Checking That Safety Applies & Holds.
☐	☐	☐	☐	☐	☐	☐	Check That Barricades Meet OSHA Requirements And Are In Place & Secure.
☐	☐	☐	☐	☐	☐	☐	Check Overhead Supports & Rigging.
☐	☐	☐	☐	☐	☐	☐	Check Overhead Safety Net Is In Place.
☐	☐	☐	☐	☐	☐	☐	Check All Bolts Are In Place & Tighten.
☐	☐	☐	☐	☐	☐	☐	Check Fist Grips (Not Crosby Clamps) Are Installed Properly.
☐	☐	☐	☐	☐	☐	☐	Check All Attachments. Use Grade 5 Hardware.

*** Installation, removal and safety test of False Car should be performed at, or as close as possible, to the lowest landing.***